COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS & DRAIN AT BHOOMIKA LAY-OUT IN WARD NO.14, BAGALAGUNTE.**

2. Sanctioned Estimate No. & Dt : T.S.No: ಚೀ/DD/073/14-15 dt 29.10.14.
3. Head of Account which is Chargeable : PW 1771
4. Work Order No. & Dt : ಚೀ/DD/303/14-15 dt 23.3.2015
5. Name of Contractor : **SRI. R . NAGARAJ**
6a. Time stipulated for completion of work :
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 829 Page No. 82864 to 82869
8. Check measurement of the Asst. : M.B. No. 829 Page No 82864 to 82869
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official incharge of the work :
10. a) Asst. Engineer : R.S.ಮಂಜುನಾಥ್
b) Asst. Exe. Engineer : ರಂಗಸ್ವಾಮಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10-ಲಕ್ಷ	9,34,189-00	—	65,811/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.24

ASST. EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )